









BUILDING EVOLUTION CORPORATION Achieve Performance & Durability Through A Holistic Approach



Achieve Performance & Durability Through A Holistic Approach***











PANELIZERS

* NOTE: ALL PROJECTS ARE IN FEASIBILITY PHASE



PANELIZERS



- Mount West 2 1414

1414 71st Ave, Philadelphia, PA 19126

- 7101 N. 15th St

7101 N. 15th St, Philadelphia, PA 19126

Odin affiliates currently own and manage approximately 9,000 apartments and 200,000 square feet of commercial space in 14 US States.









1410 72nd Ave, Philadelphia, PA 19126



- Mount West 1

1411 76th Ave, Philadelphia, PA 19126









- Bentley Manor











.





Bldg Info

Mount West 1414 71st Ave, Philadelphia, PA 19126 Year Built - 1950s-1960s Size - 20,901 GSF Units - 28 (22 1 Bed, 6 2 Bed) Materials - Brick, CMU, 2x floor framing and roof framing



Existing Thru-wall Air-Conditioning

Existing Hydronic Baseboard Heating

Existing Bath Ventilation

Existing Systems Analysis


Summary of replacement strategy, options, and age of equipment



Existing Gas Water Heating


Existing Centralized Gas Boiler for Heating

Existing 40 Amp Panel in Unit





Basement Layout




Existing elec. panel and sub-meters

Mechanical Spaces Electrical Meter Room:

 Replace existing 800 amp service with 1200 amp service






Mechanical Spaces Laundry Room:

- Replace Gas dryers w/ condensing HP dryers
- Eliminate dryer vents






Mechanical Spaces Boiler Room:

 Remove Gas-fired boiler







Mechanical Spaces Boiler Room:

- Remove boiler
- Replace with HP water heaters
- Cap & abandon pipes
- Install (8) 80 gal
 Rheem HP WH









EXISTING SYSTEM:

- Plug-in A/C unit in through-wall sleeve
- Centralized hydronic baseboard heating
- Exhaust fan in bathroom ducted to exterior wall
- Recirculating range hood with charcoal filter
- 40 amp elec panel




New Wall Panel:


- Prefabricated exterior wall panel system
- Factory-installed windows in existing window locations
- Vapor-open insulated wall assembly




Ventilation SYSTEM:

- Lunos ET2 HRV pair in Bedroom and Living Room
- Transfer grille installed between Bedroom and Living Room for air circulation through unit
- Panasonic ERV for Bath exhaust









ALL-ELECTRIC SYSTEM:

- Eliminate gas appliances throughout: replace gas range with electric cooktop
- Replace recirculating range hood
- Upgrade electrical sub-panel in unit to 100 amps




Assembly Details

Detail of overall construction approach between existing and new wall at window opening




Wall Details

- Vapor open assembly
- Prefab and Panelized



Assembly Details

Detail of overall construction approach between wall and roof



Assembly Details

Detail of overall construction approach at base of wall at perimeter

Foundation Detail





Prefab Fabrication


Costs, construction timeline, and info about blueprint prefab



Thermal Envelope









Rooftop Solar

(220) 300W solar panels on 10 deg east west roof racks for maximum efficiency

Total Array Size - 66kw Generates 107,203 kWh/yr or 70% of total consumption



TYPICAL Code **kWh**



Space heating
 Auxilary energy / fans

Miscellaneous loads


Appliances

Lighting

Renewable electricity production

TYPICAL Code **kWh**

361.403 kWh Total



Project Energy

Space heating Auxilary energy / fans

Miscellaneous loads

Space cooling

Appliances

Renewable electricity production

Lighting

71ST AVENUE			
Budget bareakdown	sf	\$/sf	TOTAL
BUILDING BUDGET	20901		
Panels (Blueprint Robotics)	11068	\$69.12	\$765,000.00
EPS for foundations (\$1.5/sf material)	1390		\$20,000.00
Miscellaneous Site work (Drainage tiles, waterproofing)			\$50,000.00
Roof (based on Topline bid)	6967	\$15.30	\$106,595.10
EPHOCA (in BR scope)	28	\$4,000.00	
Excavation			\$50,000.00
Patching interiors/windows (in BR scope)			
Exterior Finish	12458	\$30.00	\$373,740.00
NEW Electrical service upgraded from 800amp to 1200amps			\$20,000.00
NEW 100amp panels and services run to all 28 units		\$4000/unit	\$112,000.00
Demolition: stairs, boilers			\$25,000.00
New Concrete Stairs			\$30,000.00
Dense pack roof insulation	6967	\$6.00	\$41,802.00
220 Line to stove (in BR scope)	28	\$700.00	
New stoves	28	\$600.00	\$16,800.00
Entrance canopy			\$25,000.00
Solar	82800	\$1.50	\$124,200.00
HARDCOST SUBTOTAL		\$84.21	\$1,760,137.10
Hardcost Contingency		6%	\$96,807.54
HARDCOST TOTAL		\$88.84	\$1,856,944.64
SOFT COSTS			
Our Fee: Arch/predevelop		10%	\$176,013.71
Our Fee: GC		6%	\$105,608.23
Admin Management fee		3%	\$52,804.11
Insurance		1%	\$8,800.69
Permitting		1%	\$8,800.69
Contingency		6%	\$96,807.54
General Conditions		10%	\$176,013.71
		10%	۲ <i>۲</i> 0,013.71
TOTAL		\$118.74	\$2,481,793.31

Overview of Cost

Construction cost details

\$2,481,793.31	Total Cost	
- 868,627.65	4% LIHTC	
- \$500,000	Mun. Grant	
<u>- \$500,000</u>	State Grant	
\$613,165.65	5% MORTGAGE	
Annual Mortgage	\$39,492.00	

^{\$88,635.46} per Apartment



Existing Facade

Existing brick facade with exterior applied cooling units, elec conduit and vents



Facade Renderings

Initial facade option exploring panel divisions and window shading



Facade Renderings


Process facade rendering exploring panel divisions and window shading and color



Facade Renderings

Process facade rendering exploring colors, entry canopy, and planting






Bldg Info

1-39 Hano Street, Allston Brighton, MA


- Year Built 1888
- Size 24,083 GSF
- Zoning: R-3
- 10 Duplexes, 20 Units
- Materials Wood framed, masonry fire walls





RECENT SURVEY PLAN

- Challenging building form
- Very tight access at street
- Overhead wires make front panelization difficult
- Model as one building or Ten?





RECENT SURVEY PLAN


- Challenging building form
- Very tight access at street
- Overhead wires make front panelization difficult
- Model as one building or Ten?
- Chose to model one duplex at a time.





EXISTING CONDITIONS

- Eliminate gas and centralized boiler for heating
- Eliminate gas and DHW tanks
- No cooling






- Decentralized ventilation, heating, and cooling strategy
- Replace gas water heaters with Heat Pump Water Heaters (HPWH)
- Use Minotair Unit















- Decentralized ventilation, heating, and cooling strategy
- Replace gas water heaters with Heat Pump Water Heaters (HPWH)
- Use Minotair Unit
- Use KOOL DUCT






- Decentralized ventilation, heating, and cooling strategy
- Replace gas water heaters with Heat Pump Water Heaters (HPWH)
- Use Minotair Unit
- Use KOOL DUCT






- Decentralized ventilation, heating, and cooling strategy
- Replace gas water heaters with Heat Pump Water Heaters (HPWH)
- Use Minotair Unit
- Use KOOL DUCT
- Service 1st floor unit through floor registers



Allston Brighton COMPORATION. H OME S

- Decentralized ventilation, heating, and cooling strategy
- Replace gas water heaters with Heat Pump Water Heaters (HPWH)
- Use Minotair Unit
- Use KOOL DUCT
- Service 1st floor unit through floor registers
- Service 2nd floor from outside between new and existing envelop




HA NO **Brighton** HOME S

HVAC STRATEGY

- Decentralized ventilation, heating, and cooling strategy
- Replace gas water heaters with Heat Pump Water Heaters (HPWH)
- **Use Minotair Unit**
- Use KOOL DUCT
- Service 1st floor unit through floor registers
- Service 2nd floor from outside between new and existing envelop

2nd fl Living Room


AXONOMETRIC





- Decentralized ventilation, heating, and cooling strategy
- Replace gas water heaters with Heat Pump Water Heaters (HPWH)
- Use Minotair Unit
- Use KOOL DUCT
- Service 1st floor unit through floor registers
- Service 2nd floor from outside between new and existing envelop

AXONOMETRIC





ENVELOP STRATEGY


- Strip existing skin from building down to studs
- Spray foam EXISTING stud walls
- Install new ½" Zip layer as primary AIR BARRIER
- Install PRE-FRAMED window screwed directly to existing wall
- Install 1 layer of 4"
 RECYCLED polyiso
 insulation AND 2 4" layers
 of Roxul on bays
- Furring strips and new siding






HANO STREET VIEW





- No 36" landing for steps
- Steps extend into sidewalk
- 32" wide doors






HOW TO MAKE ENTRANCE CODE COMPLIANT?


- Min 36" landings for steps






- Min 36" landings for steps
- Replace 1st floor unit doors
- Replace 2nd floor unit doors with windows






- Min 36" landings for steps
- Replace 1st floor unit doors
- Replace 2nd floor unit doors with windows
- Install new interior doors to both units







Insulate existing wall here by filling existing wall cavity with SPRAY FOAM and 4" of used polyiso IN THIS ZONE






ENVELOP STRATEGY

- Strip existing skin from building down to studs
- Spray foam EXISTING stud walls
- Install new ½" Zip layer as primary AIR BARRIER
- Install PRE-FRAMED window screwed directly to existing wall
- Install 1 layer of 4"
 RECYCLED polyiso
 insulation AND 2 4" layers
 of Roxul on bays
- Furring strips and new siding

Insulate existing wall here by filling existing wall cavity with SPRAY FOAM and 4" of used polyiso IN THIS ZONE




Insulate 2 layers of / 4" Roxul IN THIS ZONE



ENVELOP STRATEGY

- Strip existing skin from building down to studs
- Spray foam EXISTING stud walls
- Install new ½" Zip layer as primary AIR BARRIER
- Install PRE-FRAMED window screwed directly to existing wall
- Install 1 layer of 4"
 RECYCLED polyiso
 insulation AND 2 4" layers
 of Roxul on bays
- Furring strips and new siding


Insulate existing wall here by filling existing wall cavity with SPRAY FOAM and 4" of used polyiso IN THIS ZONE





ENVELOP STRATEGY

- Strip existing skin from building down to studs
- Spray foam EXISTING stud walls
- Install new ½" Zip layer as primary AIR BARRIER
- Install PRE-FRAMED window screwed directly to existing wall
- Install 1 layer of 4"
 RECYCLED polyiso
 insulation AND 2 4" layers
 of Roxul on bays
- Furring strips and new siding
- Run sprinkler lines between old and new envelops






ENVELOP STRATEGY

ALL OTHER WALLS

- Strip existing skin from building down to studs
- Install new ½" Zip layer as primary AIR BARRIER
- Install 2X8 stud wall filled with Hemp Insulation, spaced 4" from existing wall
- Furring strips and new siding
- Run sprinkler lines AND ductwork in 4" air space between old and new envelops



Allston Brighton COMMUNY DEVELOPMENT COMPORATION.


ENVELOP STRATEGY

ALL OTHER WALLS

- Strip existing skin from building down to studs
- Install new ½" Zip layer as primary AIR BARRIER
- Install 2X8 stud wall filled with Hemp Insulation, spaced 4" from existing wall
- Furring strips and new siding
- Run sprinkler lines AND ductwork in 4" air space between old and new envelops
- Wrap parapet and roof

Wall Roof Detail

Anchor shelf angle to existing basement leaving 4' space for Ductwork








ENVELOP STRATEGY

ALL OTHER WALLS

- Strip existing skin from building down to studs
- Install new ½" Zip layer as primary AIR BARRIER
- Install 2X8 stud wall filled with Hemp Insulation, spaced 4" from existing wall
- Furring strips and new siding
- Run sprinkler lines AND ductwork in 4" air space between old and new envelops
- Wrap parapet and roof
- Stop insulation of basement at grade





ENVELOP STRATEGY

ALL OTHER WALLS

- Strip existing skin from building down to studs
- Install new ½" Zip layer as primary AIR BARRIER
- Install 2X8 stud wall filled with Hemp Insulation, spaced 4" from existing wall
- Furring strips and new siding
- Run sprinkler lines AND ductwork in 4" air space between old and new envelops
- Wrap parapet and roof
- Stop insulation of basement at grade
- Remove and seam exist wind



BUILDING INFORMATION

Category:	Residential
Status:	In planning
Building type:	Retrofit
Year of construction:	1880
Units:	2
Number of occupants:	7 (Design)
Occupant density:	220 ft²/Person

Boundary condition	IS	Building geometry		
Climate:	BOSTON LOGAN INT ARPT MA	Enclosed volume:	27,014.3	ft³
		Net-volume:	11,440	ft ³
Internal heat gains:	1.4 Btu/hr ft ²	Total area envelope:	3,535.9	ft²
Interior temperature:	68 °F	Area/Volume Ratio:	0.1	1/ft
	00 1	Floor area:	1,540	ft²
Overheat temperature:	77 °F	Envelope area/iCFA:	2.296	

2.99 kBtu/ft2yr

0.21 kBtu/ft2yr

3.2 kBtu/ft²yr

7 kBtu/ft²yr

5.26 Btu/hr ft2

6.9 Btu/hr ft2 8.106.39 Btu/hr

PASSIVEHOUSE REQUIREMENTS

PHIUS+ 2018 Certificate criteria:

Heating demand

specific:	3.9 kBtu/ft ² yr
target:	8.3 kBtu/ft ² yr
total:	6,011.69 kBtu/yr

Cooling demand

sensible:	2.99	kBtu/ft²y
latent:	0.21	kBtu/ft²y
specific:	3.2	kBtu/ft²y
target:	7	kBtu/ft²y
total:	4,921.09	kBtu/yr

Heating load

specific:		
target:		
total:		

Cooling load

specific:	4.06	Btu/hr ft²
target:	4.3	Btu/hr ft²
total:	6,256.84	Btu/hr









PHIUS+ 2018 VERIFICATION

Source energy

Site energy
specific:
total:
target:
specific:
total:

specific:

specific:

total:

total:

-2,866.57 kBtu/yr -1.86 kBtu/ft²yr -840.19 kWh/yr -0.55 kWh/ft2


Air tightness

ACH50: CFM50 per envelope area: target: target CFM50:




PASSIVEHOUSE RECOMMENDATIONS

Sensible recovery efficiency:	98 %	50
Frequency of overheating: Cooling system is required	25.2 %	
Frequency of overheating only applies if there is not	a [properly sized] cooling system installed	









1.49 1/hr 0.05 cfm/ft2 1.79 1/hr 0.06 cfm/ft²

 \checkmark 0.2 0.4 0.6 0.8


2

 \checkmark



Solar Analysis

? ×




suits Settings Type: Cumulative Insolation Style: Solar Analysis Annual Insolation Export: Insolation csv



SOLAR

PER DUPLEX:

- (27) 300W solar panels on 10 deg east west roof racks for maximum efficiency
- Total Array Size 8.1kw per duplex
- @ \$2/watt = \$16,200
 per duplex or \$8100
 per unit or
 \$162,000.00



Pro	eject Name 1-39 Hano Homes							
	oject #							
	e Feasibility Study Construction Pricing							
Da	de 02/10/2022							
Т	8	с	D			G	н	
M.	DESCRIPTION OF WORK	Direct Cost	Markup	Material Cost	Material Markup	Sub Contractor	Sub Con. Markup	Total
			10.00%		13.60%		15%	
Di	vision 1: General Requirements							
01	29 76.00 Project Invoicing	\$5,000	\$500	\$0	\$0	\$0	\$0	\$5
01	31 13.00 Project Management	\$20,000	\$2,000	\$0	\$0	\$0	\$0	\$22
01	31 19.00 Project Meetings	\$5,000	\$500	\$0	\$0	\$0	\$0	\$5
01	32 13.00 Project Scheduling	\$10,000	\$1,000	\$0	\$0	\$0	\$0	\$11
01	51 13.02 Temp Electricity	\$1,000	\$100	\$0	\$0	\$0	\$0	\$1
01	51 36.02 Temp Water Service	\$750	\$75	\$0	\$0	\$0	\$0	
01	51 40.02 Tool Equipment Rental	\$75,000	\$7,500	\$0	\$0	\$0	\$0	\$80
01	52 19.02 Sanitary Facilities	\$2,000	\$200	\$0	\$0	\$0	\$0	\$3
01	55 26.02 Traffic Control	\$3,000	\$300	\$0	\$0	\$0	\$0	\$
01	56 26.02 Temporary Fencing	\$1,000	\$100	\$0	\$0	\$0	\$0	\$
01	57 16.02 Temporary Pest Control	\$1,200	\$120	\$0	\$0	\$0	\$0	\$
01	73 00.00 Site Supervision	\$30,000	\$3,000	\$0	\$0	\$0	\$0	\$3
01	74 16.00 Site Maintenance	\$10,000	\$1,000	\$0	\$0	\$0	\$0	\$1
01	74 19.02 Waste Disposal	\$5,500	\$550	\$0	\$0	\$0	\$0	\$
01	74 23.02 Final Clean	\$2,000	\$200	\$0	\$0	\$0	\$0	\$
01	78 13.00 Punch List	\$15,000	\$1,500	\$0	\$0	\$0	\$0	\$18
	vision 2 Sitework							
02	22 00.02 Demolition (Included in 03 31 00.02)	\$0	\$0	\$0	\$0	\$0	\$0	
_	vision 3 Concrete							
03	31 00.02 Structural Concrete Foundations Sub	\$0	\$0	\$0	\$0	\$15,000	\$2,250	\$1
	vision 6 Wood & Plastics							
	11.00.00 Wood Framing Demolition	\$0	\$0	\$0	\$0	\$64,500	\$9,675	\$7
	11 00.01 Wood Framing Mtrl	\$2,000	\$200	\$20,000	\$2,720	\$0	\$0	\$2
	11.00.02 Wood Framing Sub	\$0	\$0	\$0	\$0	\$50,000	\$7,500	\$5
	20 43.01 Interior Trim & Base Mtri	\$500	\$50	\$3,000	\$408	\$0	\$0	\$
	20 43.02 Interior Trim & Base Sub	\$0	\$0	\$0	\$0	\$17,975	\$2,696	\$2
	43 16.01 Deck & Rolling Mtrl	\$1,000	\$100	\$10,000	\$1,360	\$0	\$0	\$1
06	43 16.02 Deck & Rolling Sub	\$0	\$0	\$0	\$0	\$70,000	\$10,500	\$8
Di	vision 7 Thermal & Moisture Protection							
	14 00.02 Fluid-Applied Waterproofing Sub	\$1,000	\$100	\$0	50	\$12,000	\$1,800	\$1-
	21 13.01 Insulation Mtrl	\$1,000	\$100	\$48,970	\$0 \$6,660	\$12,000	\$1,800	\$1.
	21 13.03 Insulation Null	\$2.000	\$200	\$46,770	10,000 12	\$35.216	\$0 \$5,282	10. 10.
	27 00.01 Air Barrier Mtri	\$2,000	\$200	\$0 \$25.000	\$3,400	\$35,216	\$5,282	54
-	27 00.02 Air Barrier Min	\$2,000	\$200	\$25,000	\$3,400	\$62,000	\$9,300	\$3
	42 63.01 Fabricated Wall Panel Assemblies Mtr	\$1,000	\$100	\$580,617	\$78,964	\$62,000	\$9,300	\$/3
	42 63.02 FWP Assemblies Sub	\$0 \$10,000	\$0 \$1,000	\$580,617	\$78,964	\$0 \$211,529	\$0 \$31,729	400
-	42 65.02 FWF Assembles Sub 46 00.00 Siding Demolition	\$10,000	\$1,000	\$0 \$0	\$0 \$0	\$211,529 \$43,500	\$31,729 \$6,525	\$25
	46 00.01 Siding Mtrl	\$U \$4.000	\$U \$400	\$0	\$0 \$7.480	\$43,500	36,525	56
	46 00.02 Siding Sub	\$4,000	\$400	\$0	\$0	\$107,600	\$16,140	\$12

	c	P		,	G	н	
M DESCRIPTION OF WORK	Direct Cost	Markup	Material Cost	Material Markup	Sub Contractor	Sub Con. Markup	Total
07 50 00.02 Membrane Roofing Sub	\$4,000	\$400	\$0	\$0	\$180,000	\$27,000	\$211,400
07 55 00.02 Green Roof Systems Sub	\$0	\$0	\$0	\$0	\$37,500	\$5,625	\$43,125
07 71 00.02 Roofing Specialties/Gutter Sub (Included in 07 50 00.0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Division 8 Doors, Window & Interiors				\$22			
08 14 10.01 Exterior Doors Mtrl (included in 08 50 00.01)	\$0	\$0	\$0	\$0	\$0	\$0	\$0
08 14 10.02 Exterior Doors Sub	30 \$0	\$0 \$0	30 50	30 \$0	\$63,000	\$0 \$9,450	\$72,450
08 50 00.01 Windows Mtrl.	4- \$0	\$0	\$200,035	\$27,205	\$0	\$0	\$227,240
08 50 00.02 Window Sub (included in 07 42 63.01)	\$0	\$0	\$0	\$0	\$0	\$0	\$0
Division 9 Finishes							
09.21.00.02 Plaster Sub	\$2,000	\$200	\$0	\$0	\$82,650	\$12,398	\$97,248
09 91 13.01 Exterior Pointing Mtrl 09 91 13.02 Exterior Pointing Sub	\$500	\$50	\$2,500	\$340	\$0	\$0	\$3,390
09 91 23.01 Interior Point Mtrl	\$2,000	\$200 \$0	\$0 \$400	\$0 \$54	\$47,500 \$0	\$7,125 \$0	\$56,825 \$454
09 91 23:01 Interior Paint Mill 09 91 23:02 Interior Paint Sub (Included in 09 21 00:02)	04 02	30 50	\$400	\$54 \$0	\$U \$0	\$0 \$0	\$454 \$0
(included in or an object	**	40	40	**	40	*	**
Division 11 Equipment							
11 30 13.01 Kitchen Appliances Mtrl	\$1,000	\$100	\$17,000	\$2,312	\$0	\$0	\$20,412
11 30 13.02 Kitchen Appliances Sub	\$0	\$0	\$0	\$0	\$3,636	\$545	\$4,181
Division 12 Furnishings							
Division 21 Fire Suppression							
21 00 00.02 Fire Suppression Sub	\$6,000	\$600	\$0	\$0	\$132,647	\$19,897	\$159,144
	44,000	+500	50		g104/04/	410,007	4137/144
Division 22 Plumbing		_					_
22 00 00.00 Plumbing Demolition	\$0	\$0	\$0	\$0	\$0	\$0	\$0
22 00 00.02 Plumbing Sub	\$1,000	\$100	\$0	\$0	\$0	\$0	\$1,100
22 33 00.01 Plumbing Water Heaters Mtrl	\$1,000	\$100	\$57,570	\$7,830	\$0	\$0	\$66,500
Division 23 HVAC							
23 72 00.01 HVAC ERV MM							
23.72.00.02 HVAC ERV Sub	\$6,000 \$0	\$600 \$0	\$128,200 \$0	\$17,435 \$0	\$0 \$124,000	\$0 \$18,600	\$152,235 \$142,600
23720002HVACEKV300	30	30	30	30	\$124,000	\$10,000	\$142,000
Division 26 Electrical							
26.00.00.00 Electrical Demolition (Included in 26.00.00.02)	\$0	\$0	\$0	\$0	\$0	\$0	\$0
LACETAILOR Bail Occupy being the Future.	\$2,000	\$200	\$0	\$0	\$115,000	\$17,250	\$134,450
Infermition Utan Occupy	\$1,000	\$100	\$5,502	\$748	\$0	\$0	\$7,350
LHUE HILUK Build the Future.	\$1,000	\$100	\$0	\$0	\$235,617	\$35,343	\$272,059
Division 28 Electronic Safety and Security							
28.00.00.02 Electronic Safety and Security 28.00.00.02 Electronic Safety Sub			50				
28 00 00.02 Electronic screey sub	\$0	\$0	\$0	\$0	\$89,670	\$13,451	\$103,121
Division 31 Earthwork							
	c	D		,	G	н	
M DESCRIPTION OF WORK	Direct Cost	Markup		r Material Markup			Total
Division 32 Exterior Improvements							
32 10 00.02 Paving Sub	\$0	\$0	\$0	\$0	\$3,000	\$450	\$3,450
32.16.23.02.Sidewalks.Sub	\$0	\$0	\$0	\$0	\$1,950	\$293	\$2,243
32 90 00.02 Landscape Sub	\$1,000	\$100	\$0	\$0	\$8,000	\$1,200	\$10,300
Division 33 Utilities							_
Division 33 Utilities 33.11.19.02 Fire Suppression Utility Water Sub	\$1.000	\$100	\$0	50	\$25,000	\$3.750	\$29,80
33.40.00.02. Stormwater Utilities Sub	\$1,000	\$100	\$0 \$0	\$0 \$0	\$25,000	\$3,750	\$29,800 \$29,850
33 40 00.02 Stormwater Utilities Sub - Add Alt, Culter	\$1,000	\$100	\$0 \$0	30 \$0	\$23,000	\$450	3,450
	1-	+-	4-		40,000	1.00	
							\$ 3,726,000.00
						Cost by Unit	\$ 186,300.00 \$ 149,04
						SQFT cost by GSF GSF of Envelope	\$ 149.04 \$ 207.83
Add Alternate - Field Installed Insulation In lieu of panels							
06 11 00.01 Wood Framing Mtrl (1x3 wood strapping) - Add	\$0	\$0	\$12,000	\$1,632	\$0	\$0	\$13,632
07 21 13.01 Insulation Mtrl -Add	\$0	\$0	\$114,739	\$15,605	\$0	\$0	\$130,344
07 21 13.03 Insulation Sub - Add	\$2,000	\$200	\$0	\$0	\$ 45,780.80	\$6,867	\$54,848
07.21.13.03 Insutation Sub - Deduct	(\$2,000)	(\$200)	\$0	\$0	(\$35,216)	(\$5,282)	-\$42,698
07 27 00.01 Air Barrier Mtrl - Deduct	(\$2,000)	(\$200)	(\$25,000)	(\$3,400)	\$0	\$0	-\$30,600
07.42.63.01 Fabricated Wall Panel Assemblies Mtrl - Deduct	\$0	\$0	(\$580,617)	(\$78,964)	\$0	\$0	-\$659,580
07.42.63.02 FWP Assemblies Sub - Deduct 08.50.00.02 Window Sub -Add	(\$10,000) \$0	(\$1,000) \$0	\$0 \$0	\$0 \$0	(\$211,529) 89,299,81	(\$31,729) \$13,395	-\$254,256 \$107
00 00 00.02 WHOOW 300 Mod	\$0	\$0	\$0	1 \$0	87,279.8	\$13.395 Add Total	-\$685,618
						AUG 10101	-2003,618



PANELIZED \$149.00/SF TOTAL: \$3,726,000.00

\$186,000.00 per Apartment

SITE BUILT \$121.00/SF TOTAL: \$3,040,392.00

SQFT cost by GSF of Envelope S

\$3,040,383 152.019.08 Cost by Unit : SQFT cost by GSF S

121.62

169.59

\$152,019.00 per Apartment



BUILDING EVOLUTION CORPORATION Achieve Performance & Durability Through A Holistic Approach⁵¹⁰



Achieve Performance & Durability Through A Holistic Approach

RENEW BOSTON TRUST

JFK Elementary School 7 Bolster St, Jamaica Plain, MA 02130


- High level DER Feasibility study
- School District was planning on limited Retrofit with a robust geothermal system for heating/cooling
- We proposed a DER to radically reduce energy consumption, with panelized system, all-electric building, new HVAC and Domestic hot water
- No WUFI model but used average 25 kBTU/sf/yr as target EUI (65% utility savings from baseline)
- Existing utility data says the baseline EUI is 71 kBTU/sf/yr
- Explored 3 HVAC strategies, looking for most appropriate and cost-effective.
- High level pricing exercise to determine if this is the more cost-effective approach to this retrofit






JFK Elementary School 7 Bolster St, Jamaica Plain, MA 02130

- 2 story structure
- Prefabricated exterior wall panels cladding the entirety of the above-grade building enclosure.
- Given the limited extents of this study and the limited existing documentation available, the Project Team has assumed a panel thickness of 6" with an Rvalue of 35 as a placeholder.
- Given the limited extents of this study and the limited existing documentation available, the Project Team has assumed a roof assembly thickness of 12" (Rvalue of 72) as a placeholder.





HVAC/DHW SYSTEMS: BUILDING EVOLUTION CORPORATION Achieve Performance & Durability Through A Holistic Approach

VENTILATION STRATEGY #1: UNITARY ERVS

PROS

- Reduced cross-contamination between spaces
- Minimized ductwork, coring, smoke dampers, etc.
- Occupancy based ventilation rates for each space are much easier to implement
- Preserves roof area for solar array
- May be most energy efficient option (depending on equipment selection) **CONS**
- Added maintenance costs due to individual unit filters
- Large number of individual ERVs may be more expensive than a central ERV
- Need to run electrical to each unit
- Added penetrations to building exterior





Figure 1 – Example Unitary ERV Layout



HVAC/DHW SYSTEMS: BUILDING EVOLUTION CORPORATION Achieve Performance & Durability Through A Holatic Approach?

VENTILATION STRATEGY #2: CENTRALIZED ERVS

PROS

- Fewer ERV's may have less upfront and maintenance costs, depending on ductwork, dampers and coring costs.
- Maintenance has fewer units to maintain (such as changing filters)
- Can incorporate post-ERV conditioning of air to control moisture load and comfort.

CONS

- -Reduces roof space availability for solar array
- More ductwork
- Limited ability to turn down ventilation rates in specific spaces when not occupied





Figure 2 – Example layout of central ERV exhaust and supply locations



HVAC/DHW SYSTEMS: BUILDING EVOLUTION CORPORATION Achieve Performance & Durability Through A Holistic Approach?


HEATING/COOLING STRATEGY #1: VRF (RECOMMENDED)

PROS


- Minimal footprint of outdoor equipment
- Efficient system minimizes operating costs
- Simultaneous heating and cooling with energy recovery
- Refrigerant lines, branch controllers and terminal units are relatively low impact additions to the interior

CONS

- Upfront costs may be high
- Depending on installation contractor, a poor install quality can result in refrigerant leaks and inefficient operation



Variable refrigerant flow systems can deliver cooling to some zones and heating to others, with no reheat needed (an air-source system is shown here).



HVAC/DHW SYSTEMS: BUILDING EVOLUTION CORPORATION Achieve Performance & Durability Through A Holistic Approach


HEATING/COOLING STRATEGY #2: CENTRAL HEX SYSTEM


PROS

- Utilizes standard hydronic distribution
- Reduces refrigerant and potential leakage points
- Simultaneous heating and cooling with energy recovery
- Minimal footprint of outdoor equipment
- Efficient system minimizes operating costs
- Conducive to future refrigerants or heat pump technology upgrades

CONS

- Slightly less efficient than standard VRF
- WSHPs are single speed and may be noisy when kicking on





HVAC/DHW SYSTEMS: BUILDING EVOLUTION CORPORATION Achieve Performance & Durability Through A Holistic Approach







HEATING/COOLING STRATEGY #3: EPHOCA

PROS

- Relatively efficient units
- Low upfront costs due to inexpensive units and limited distribution required
- Preserves roof space for solar panels
- Install is minimally invasive and can utilize existing wall penetrations
- CONS
- Limited heating capacity at cold temperatures
- Would need multiple units per space to meet load.
- Not suitable for large spaces with moderate to high heating/cooling load.





HVAC/DHW SYSTEMS: BUILDING EVOLUTION CORPORATION Achieve Performance & Durability Through A Holistic Approach?


HOT WATER STRATEGY : Air-to-Water Heat pump (Aegis, Mitsubishi Q-Mark, LG Hydrokit)


PROS

- Efficient, all-electric systems
- Can produce hot water even during cold outdoor temperatures
- Can potentially piggyback off of heating/ cooling equipment

CONS

- Requires large amounts of storage to meet peak loads
- Upfront costs typically higher than fossil fuel systems






HVAC/DHW SYSTEMS: BUILDING EVOLUTION CORPORATION Active Performance & Durability Through A Holdstic Approach

Renewable Energy Generation

- For the purposes of this study, the Project Team has developed a preliminary plan depicting a rooftop photovoltaic array consisting of approximately 823 - 400W panels. The equivalent system output of an array of this size is approximately 378,264 kWh/yr.
- The proposed post-DER, pre-solar Energy Usage Intensity (EUI) goal is 25 kBTU/sf yr. Based on the gross area of the building, a site EUI of 25 is equivalent to a site energy use of 376,414 kWh/yr; therefore, with the implementation of a 378,264 kWh/yr solar array, the resulting site EUI drops to 0.12, projecting a *Net Positive Energy building*.

If the utility/cost data provided to us is correct this would translate into approximate utility savings of **\$78,000/year**.





Project Name JFK Bernentary School, Jamaica Plain, MA Project # Title Feasibility Study Construction Pricing - Draft 2 Date 06/24/2022

26 00 00.02 Electrical Sub

A	B	c	D	F	F	G	н	1	1
-		Unit Price						Sub Con.	
ITEM	DESCRIPTION OF WORK	Estimate	Direct Cost	Markup	Material Cost	Material Markup	Sub Contractor	Markup	Total
_				10.00%		20.00%		15.00%	
	Division 1: General Requirements 01 29 74.00 Project Invoicing		\$5,000	\$500	\$0	\$0	\$0	\$0	\$5,500
	01 31 13.00 Project Management		\$20,000	\$2,000	\$0	\$0	\$0	\$0	\$22,000
	01 31 19.00 Project Meetings		\$5,000	\$500	\$0	\$0	\$0	\$0	\$5,500
	01 32 13.00 Project Scheduling		\$10,000	\$1,000	\$0	\$0	\$0	\$0	\$11,000
	01 51 13.02 Temp Electricity		\$1,000	\$100	\$0	\$0	\$0	\$0	\$1,100
	01 51 36.02 Temp Water Service		\$750	\$75	\$0	\$0	\$0	\$0	\$825
	01 51 40.02 Tool Equipment Rental		\$75.000	\$7.500	\$0	\$0	\$0	\$0	\$82,500
	01 52 19.02 Sanitary Facilities		\$2,000	\$200	\$0	\$0	\$0	\$0	\$2,200
	01 55 26.02 Traffic Control		\$3,000	\$300	\$0	\$0	\$0	\$0	\$3,300
	01 56 26.02 Temporary Fencing		\$5.000	\$500	\$0	\$0	\$0	\$0	\$5.500
	01 57 16.02 Temporary Pest Control		\$1,200	\$120	\$0	\$0	\$0	\$0	\$1,320
	01 73 00.00 Site Supervision		\$30,000	\$3.000	\$0	\$0	\$0	\$0	\$33,000
	01 74 16.00 Site Maintenance		\$10,000	\$1,000	\$0	\$0	\$0	\$0	\$11,000
	01 74 19.02 Waste Disposal		\$15,000	\$1.500	\$0	\$0	\$0	\$0	\$16,500
	01 74 23.02 Final Clean		\$10.000	\$1.000	\$0	\$0	\$0	\$0	\$11,000
	01 78 13.00 Punch List		\$15,000	\$1,500	\$0	\$0	\$0	\$0	\$16,500
						1-		1-	\$228,745
	Division 2 Sitework		_	_					
	02 22 00.02 Demolition (Included in 03 31 00.02)		\$0	\$0	\$0	\$0	\$0	\$0	\$0
	Division 4 Masonry								
	04 21 13.02 Brick Masonry Repair		\$0	\$0	\$0	\$0	\$5,400	\$810	\$6,200
	Division 6 Wood & Plastics								
	06 43 10.01 Milwork Mtrl		\$0	\$0	\$40,000	\$8,000	\$0	\$0	\$48,000
	06 43 10.02 Milwork Sub		\$500	\$50	\$0	\$0	\$58,500	\$8,775	\$67,800
					\$5				
	Division 7 Thermal & Moisture Protection								
	07 14 00.02 Ruid-Applied Waterproofing Sub		\$1,000	\$100	\$0	\$0	\$13,800	\$2,100	\$17,000
	07 21 13.01 Insulation Mtri (Included in 07 21 13.02)		\$0	\$0	\$0	\$0	\$0	\$0	\$0
	07 21 13.02 Insulation Sub	\$2.50	\$0	\$0	\$0	\$0	\$2,800	\$420	\$3,200
	07 27 00.01 Air Barrier Mtri		\$0	\$0	\$10,000	\$2,000	\$0	\$0	\$12,000
	07 27 00.02 Air Barrier Sub (Included in 07 42 63.01)		\$0	\$0	\$0	\$0	\$0	\$0	\$0
	07 42 63.01 Fabricated Wall Panel Assemblies Mtrl	\$60.00	\$0	\$0	\$1,488,600	\$297,720	\$0	\$0	\$1,786,300
	07 42 63.02 FWP Assemblies Sub	\$15.00	\$15,000	\$1,500	\$0	\$0	\$372,150	\$55,800	\$444,500
	07 50 00.00 Membrane Roofing Demolition (Included in 07 50 00.02)		\$0	\$0	\$0	\$0	\$0	\$0	\$0
	07 50 00.02 Membrane Roofing Sub	\$10.00	\$7,000	\$700	\$0	\$0	\$494,100	\$74,100	\$575,900
	07 71 00.02 Roofing Speciaties	\$29.00	\$7.000	\$700	\$33,350	\$6.670	\$0	\$0	\$47,700
_									
	Division 8 Doors, Window & Interiors								
	08 14 10.01 Exterior Doors Mtrl (included in 07 42 63.01)		\$0	\$0	\$0	\$0	\$0	\$0	\$0
	08 14 10.02 Exterior Doors Sub (included in 07 42 63.01)		\$0	\$0	\$0	\$0	\$0	\$0	\$0
	08 41 13:00 Glazing Demo		\$0	\$0	\$0	\$0	\$15,000	\$2,250	\$17,250
	08 50 00.01 Windows Mtrl (included in 07 42 63.01)		\$0	\$0	\$0	\$0	\$0	\$0	\$0
	08 50 00.02 Window Sub (included in 07 42 63.01)		\$0	\$0	\$0	\$0	\$0	\$0	\$0
	Division 9 Finishes								
	09 91 23.02 Interior Paint Sub (Included in 09 21 00.02)		\$1,000	\$100	\$0	\$0	\$3,000	\$450	\$4,550
	Division 22 Plumbing								
	22 00 00.00 Plumbing Demolition (Included in 22 00 00.02)		\$0	\$0	\$0	\$0	\$0	\$0	\$0
	22 00 00.01 Plumbing MtH (Included in 22 00 00.02)		\$0	\$0	\$0	\$0	\$0	\$0	\$0
	22 00 00.02 Plumbing Sub	\$25.00	\$5,000	\$500	\$0	\$0	\$1,235,100	\$185,300	\$1,425,900
	Division 23 HVAC								
	23 72 00.01 Unitized HVAC ERV MtH		\$14,000	\$1,400	\$256,400	\$38,460	\$0	\$0	\$310,300
	23 72 00.02 Unitized HVAC ERV Sub		\$0	\$0	\$0	\$0	\$248,000	\$37,200	\$285,200
	23 81 29 VRF Air-Conditioning System Sub	\$70.00	\$0	\$0	\$0	\$0	\$3,458,350	\$518,800	\$3,977,200
	Division 26 Electrical								
	26 00 00.00 Electrical Demolition (Included in 26 00 00.02)		\$0	\$0	\$0	\$0	\$0	\$0	\$0
	26 00 00.01 Electrical Mtri (Included in 26 00 00.02)		\$0	\$0	\$0	\$0	\$0	\$0	\$0
						to	to (70.050		

\$50.00

\$10,000

\$1,000

\$0

\$0 \$2,470,250

\$370,538

\$2,851,800

JFK Elementary School 7 Bolster St, Jamaica Plain, MA 02130



RENEW

BOSTON

TRUST

BOD :

- 1. Decentralized Ventilation
- 2. Centralized VRF
- 3. Panelized envelop \$254/sf (Union Labor)

A	B	C	D	E	F	G		н	1	J
TEM	DESCRIPTION OF WORK	Unit Price Estimate	Direct Cost	Markup	Material Cost	Material	Markup	Sub Contractor	Sub Con. Markup	Total
	26 50 00.01 Lighting Fixtures Mtrl		\$1,000	\$100	\$8,000		\$1,088	\$0	\$0	\$10,200
_	48 14 00 Solar Energy Bectrical Power Generation Equipment Sub	\$3.00	\$5.000	\$500	\$0	``	\$0	\$148.200	\$22,200	\$175,900
	Division 32 Exterior Improvements									
	32 10 00.02 Paving Sub		\$0	\$0	\$0		\$	\$3.450	\$518	\$4,000
	32 16 23.02 Sidewalks Sub		\$0	\$0	\$0		\$0	\$5,300	\$795	\$6,095
_	32 90 00.02 Landscape Sub		\$1,000	\$100	\$0		\$0	\$2,800	\$420	\$4,320
							-		Total	\$12,539,000

								Add Alternate 001 - Centralized Ventilation System			
30 \$2,470,	\$296,430	\$1,976,200	\$0	\$0	\$197,620	\$10,000	\$40.00	23 72 00.02 Centralized ERV System Sub - Add			
\$0 -\$166.	\$0	\$0	-\$20,050	-\$147,430	\$1,000	\$0		23 72 00.01 Unitized HVAC ERV Mtrl - Deduct			
90 -\$152,	-\$21,390	-\$142,600	\$0	\$0	\$1,000	\$10,000		23 72 00.02 Unitized HVAC ERV Sub - Deduct			
al \$2,150,	Add Total										
al \$14,689,	Adjusted Total										
m \$489,	ost by Classroom	Cost by Classroom									
SF S	SQFT cost by GSF										
e s	GSF of Envelope	SQFI cost by									
								Add Alternate 002 - Central Water Source Heat Exchanger System			
00 \$4,971,	\$596,600	\$3,977,100	\$0	\$0	\$397,710	\$10,000	\$80.50	23 81 46 Centralized Water Source HEX System - Add			
00 -\$3,966	-\$518,800	-\$3,458,350			\$1,000	\$10,000	\$70.00	23 76 28 VRF Air-conditioning System Sub - Deduct			
al \$1,005,	Add Total										
al \$13,544.	Adjusted Total										
m \$451,	ost by Classroom	C									
SF S	SQFT cost by GSF										
e s	GSF of Envelope	SQFT cost by									
								Deduct Alternate 003 - Ephoca Pro - Decentralized Heat Pumps			
00 \$492.	\$64,100	\$427,000	\$0	\$0	\$1,000	\$10,000	\$6,100.00	23 81 40 - Ephoca Pro Heat Pump Units System - Add			
00 \$1,999	\$259,400	\$1,729,175	\$0	\$0	\$1,000	\$10,000	\$35.00	23 76 28 VRF Air-conditioning System Sub - Add (Major spaces only)			
	-\$518.800	-\$3,458,350	\$0	\$0	\$1,000	\$10,000	\$70.00	23 76 28 VRF Air-conditioning System Sub - Deduct			
-\$3,966											
	Add Total										
al -\$1,474	Add Total Adjusted Total										
al -\$1,474 al \$11,064		C									
tal -\$1,474 tal \$11,064 m \$368	Adjusted Total										

RENEW BOSTON TRUST

BUDGET:

7 Bolster St, Jamaica Plain, MA 02130

JFK Elementary School

Preliminary Pricing Narrative

 Project Name:
 JFK Elementary DER
 Date:
 06/24/2022

 Project #:
 Revision:
 0

 Project Address:
 7 Bolster St, Jamaica Plain, MA 02130

Basis of Design Scope of Work

HVAC basis of design is a decentralized ventilation system and a centralized VRF system as recommended in BOD Mechanical Report provided by BEC. Ventilation would be provided by unitary ERVs. Heating and Cooling would be provided by a Central VRF System.

Electrical basis of design scope is to provide power to the new electric VRF and ERV systems and install photovoltaic panels on the new roof.

Plumbing basis of design scope is to provide new hookups and distribution for new VRF and ERV systems

Envelope basis of design scope is to install a prefabricated panelized exterior insulation system to enclose the building as well as a new TPO roofing membrane system. Panel components include windows and exterior doors installed in the factory and an integrated air and vapor barrier to seal the existing facades minimizing heat loss.

Major BOD Pricing Line Items

HVAC	\$4,572,700.00
Plumbing	\$1,425,900.00
Electrical	\$2,851,800.00
Solar Energy	\$175,900.00
Envelope	\$2,806,700.00
Overhead	\$444,500.00
Associated project costs	\$261,500.00
IOIAL	\$12,539,000.00

Add Alternates

Add Alternate 001 - Centralized Ventilation System - Central rooftop ERV providing	
ventilation to whole building	\$2,157,800.00
Add Alternate 002 - Central Water Source Heat Exchanger System - HEX heating/cooling system serving whole building	\$1,005,200.00
Add Alternate 003 - Ephoca Pro - Decentralized Air-to-Air Heat Pumps for heating/cooling	
with reduced, semi-centralized VRF heating/cooling system for the larger spaces.	-\$1,474,500.00

This is preliminary pricing based on the feasibility study provided Building Evolution Corp and Onion Flats.

NOTE: WE WERE TOLD A BUDGET HAS YET TO BE CREATED FOR THE PROJECT

 WAITING ON FEEDBACK FROM RENEW BOSTON TRUST

\$12,539,000.00 Total Budget



Achieve Performance & Durability Through A Holistic Approach™

FAIRWEATHER DANVERS

FAIRWEATHER PEABODY

FAIRWEATHER BEVERLY




FAIRWEATHER SALEM





127 unit, 73,920 sf, 6 stories Feasibility Study Deep Energy Retrofit Goals:

- 1. Research 7 Panelized manufacturers for most costeffective, factory-built, high performance envelop, including new roof
- 2. Research 3-4 HVAC strategies for most cost-effective approach to bringing heating, cooling and ventilation to every apartment and communal space
- 3. Research all-electric centralized Domestic Hot Water Systems to replace gas boiler
- 4. Eliminate all gas equipment and appliances from building for all-electric building
- 5. Create WUFI model of proposed design to meet the Passive House standard.
- 6. Incorporate as much PV renewable energy as possible with goal of Net Zero Energy.
- 7. Create preliminary budget for DER




















EYNOTE LEGEND

REYNOTE VALUE REYNOTE









1

Т

WINDOW AREA & COUNTS

OTY

WINDOW WINDOW WINDOW WIDTH HEIGHT ORIENTATION AREA


WALL AREA (LESS DOORS AND WINDOWS) Well Orientation Ar

EAST NORTH SOUTH 14,604 SF 10,336 SF

WINDOW AREA-BY ORIENTATION

ARE 2,733 1

UNDOW QTY ORIENTATION 171 58 EAST











1 EAST ELEVATION



23 KW array 28,000 kWh/yr

POAH

Renewable Energy Generation

Only after the enclosure and mechanical systems have been analyzed for optimization can the Project Team begin to understand the renewable energy requirements for reaching NZE. POAH directly engaged Sunbug Solar to review the existing site/building conditions and prepare recommendations for solar coverage. Due to extensive tree coverage adjacent to the building as well as the cellular service infrastructure on the roof to remain, it was



determined there are likely two options for rooftop solar implementation:

(1) Ballasted array yielding 23.9 kW, or approximately 28,000 kwh/yr



Above: 23.9 kW array

Above: 63.5 kW array

PANELIZATION















METALLEVE STO



Building with conscience.



WALL SYSTEMS INC.

EASTERN



TREMCO


Construction Products Group

The following is a summary of seven manufacturers and how they compared when assuming all things equal from a thermal/building performance standpoint. Further analysis of pro/cons per manufacturer is included in the attached Panelizer Comparison Matrix.

	Local	Interested / Responsive	Competitive Pricing	Multiple Finish Options
Dextall				Х
Eastern Exterior Walls				Х
Exoshell		X	X	X
Metalleve	Х*	X	Х	Х
RC Panels		Х	X	
Sto				
Tremco				



* Located in Harvard, MA



PROPOSED METALLEVE WALL PANEL JOINT DETAIL

PANELIZATION

HVAC/DHW SYSTEMS	Vertic	cal stack		Heating, Cooling, & V	entilation	
BUILDING EVOLUTION CORPORATION	-	Contenuer verbinnen an Peter	ht year and	Heating & Cooling Options	Ventilation Options	Ventilation & Ducting Requirement
Achieve Performance & Durability Through A Holistic Approach**	1.	A down A down			ack: all-in-one. Requires	Through wall ventilation; horizontal exhaust bathroom and kitchen, supply at Ephoca unit
2 ephoed		 Table Solder Excellence Constraint Constraint 		2. Ephoca Through-	a. Central Rooftop	i. Vertical duct riser cored internally in units
		and the		Wall, no integral ventilation. Requires	ERV	ii. Vertical duct riser external to building, within enclosure
	2.			supplemental electric heaters during winter.	b. Unitary ERV	i. Through wall ventilation; horizontal exhaust bathroom and kitchen, supply at ERV
					a. Central Rooftop	i. Vertical duct riser cored internally in units
	3.	VHI	+ or	3. VRF with Heat Recovery, branch	ERV	ii. Vertical duct riser external, within enclosure
				controllers, and wall hung FCUs	b. Unitary ERV	i. Through wall ventilation; horizontal exhaust bathroom and kitchen, supply at ERV
		VBF	and the second se		a. Central Rooftop	i. Vertical duct riser cored internally in units
	4.	To and	+ or	4. VRF without Heat Recovery and wall	ERV	ii. Vertical duct riser external, within enclosure
				hung FCUs	b. Unitary ERV	i. Through wall ventilation; horizontal exhaust bathroom and kitchen, supply at ERV
		WSHP System 2-Pipe Design	1		a. Central Rooftop	i. Vertical duct riser cored internally in units
	5.		+ or	5. HEX, Condenser Loop, WSHP/Bulldog	ERV	ii. Vertical duct riser external, within enclosure
				Loop, w SHP/Buildog	b. Unitary ERV	i. Through wall ventilation; horizontal exhaust bathroom and kitchen, supply at ERV

omestic Hot Water	
Option	Equipment
1. Central Heat Pump DHW	Outdoor CO2-based condenser, storage and swing tanks, recirculation pump(s)

HVAC/DHW SYSTEMS: BUILDING EVOLUTION CORPORATION Achieve Performance & Durability Through A Holdatic Approach?

1. Ephoca Vertical Stack

PROS

- Single heating/cooling/ventilation solution
- Easy to schedule installation
- Can exhaust bathroom and kitchen area
- Does not require fire-stopping and smoke dampers
- Reduced risk of refrigerant leak in apartments

CONS

- Added maintenance costs due to individual unit filters
- Higher operating cost compared to centralized heat recovery VRF system
- Requires two penetrations through enclosure per apartment
- More work in occupied rehab compared to wall hung FCUs and central ventilation system
- Lower ERV efficiency compared to central ventilation system
- Will require electric resistance heating for winter design conditions


Vertical stack

🔅 ephoca









HVAC/DHW SYSTEMS: BUILDING EVOLUTION CORPORATION Achieve Parformance & Durability Through A Holistic Approach?

2. Ephoca Wall mounted + De-coupled ventilation

PROS

- Re-use existing enclosure penetration locations
- Does not require fire-stopping and smoke dampers
- Easy to schedule installation
- Reduced risk of refrigerant leak in apartments

CONS

- Added maintenance costs due to individual unit filters
- Higher operating cost compared to centralized heat recovery VRF system
- Requires two penetrations through enclosure per unit without benefit of ventilation
- May not be adequately sized for common spaces
- May require electric resistance heating for winter design conditions
- Does not address ventilation needs






Figure 6: Rooftop layout with internal supply duct risers

Ventilation







Heating/Cooling

HVAC/DHW SYSTEMS: BUILDING EVOLUTION CORPORATION Achieve Performance & Durability Through A Holistic Approach?

3. VRF w/Heat Recovery and wall hung FCUs + De-coupled ventilation

PROS


- Lowest overall operating cost with heat recovery benefit
- Wall-mounting FCUs does not take away real estate in apartments
- Improved comfort with independent control of heating and cooling
- System can scale to heating/cooling load requirements
- Central maintenance (condensers, controls)


CONS

- Reduces roof space availability for solar array


- Limited space within building to mount branch controllers, may have to be installed on roof in purpose built semi-conditioned space

- Vertical chases for refrigerant lines may still require fire-stopping
- Externally run refrigerant lines will still require maintenance access





Heating/Cooling



HVAC/DHW SYSTEMS: BUILDING EVOLUTION CORPORATION Achieve Performance & Durability Turcough A Houlatic Approach?

4. VRF WITHOUT Heat Recovery and wall hung FCUs + De-coupled ventilation

PROS

- Lower cost compared to heat recovery VRF option
- Does not require branch controllers
- Wall-mounting FCUs does not take away real estate in apartments
- System can scale to heating/cooling load requirements
- Central maintenance (condensers, controls)


CONS

FCU

- Higher operating cost compared to heat recovery VRF option
- Reduces roof space availability for solar array

STUDIO

- Reduced comfort without independent control of heating and cooling
- Vertical chases for refrigerant lines may still require fire-stopping
- Externally run refrigerant lines will still require maintenance access






Figure 10: External ductwork staggered

HVAC/DHW SYSTEMS: BUILDING EVOLUTION CORPORATION Achieve Performance & Durability Through A Holistic Approach?

5. HEX, Condenser Loop, WSHP/Bulldog + De-coupled ventilation

PROS

- Simultaneous heating and cooling with heat recovery
- Reduced refrigerant running through occupied space
- CUs can be located at grade in a central location to serve the entire building.
- May be less expensive than other central options as contractors are familiar with WSHPs, and two pipe hydronic systems

CONS

- Lower efficiency compared to VRF system
- Loss of real estate in apartments





Figure 6: Rooftop layout with internal supply duct risers

Ventilation





Heating/Cooling


STUDIO

STUDIO

HVAC/DHW SYSTEMS: BUILDING EVOLUTION CORPORATION Achieve Performance & Durability Through A Holistic Approach**

HVAC Options:

- 1. Unitary Ephoca vertical stack with ERV: \$3,076,246 [\$42/sf]; \$24,222/unit
- 2. Ephoca thru-wall with centralized ERV:
 - a. ERV ductwork through internal shaft/core: \$4,311,600 [\$58/sf]; \$33,949/unit
 - b. ERV ductwork at exterior: \$3,759,900 [\$51/sf]; \$29,605/unit
- 3. VRF with heat recovery with centralized ERV:
 - a. ERV ductwork through internal shaft/core: \$3,163,900 [\$43/sf]; \$29,605/unit
 - b. ERV ductwork at exterior: \$3,575,200 [\$48/sf]; \$28,151/unit
- 4. HEX refrigerant-water heat exchangers, VRF, condenser loop and water source heat pumps, with centralized ERV:
 - a. ERV ductwork through internal shaft/core: \$3,514,700 [\$47/sf]; \$27,647/unit
 - b. ERV ductwork at exterior: \$3,926,000 [\$53/sf]; \$30,913/unit



- Condenser and fresh air intake (left, right or rear)
- 2 Twin rotary inverter compressor
- 3 ECM condenser fan
- 4 High efficiency outdoor heat exchanger
- 5 Condenser + stale air exhaust (left, right or rear)
- 6 Return vents
- 7 MERV 13 filter
- 8 EC supply fans
- 9 High-efficiency indoor heat exchange
- 10 Supply air vent (top or front)
- 11 Stale air exhaust
- 12 Condensate mister system
- 13 Hybrid recovery core
- 14 Stale air ECM exhaust fan
- 15 Fresh air ECM supply fan
- 16 Touch controller
- 17 Electrical controls
- 18 Condensate drain



HVAC Options:

. Unitary Ephoca vertical stack with ERV: \$3,076,246 [\$42/sf]; \$24,222/unit

- 2. Ephoca thru-wall with centralized ERV:
 - a. ERV ductwork through internal shaft/core: \$4,311,600 [\$58/sf]; \$33,949/unit
 - b. ERV ductwork at exterior: \$3,759,900 [\$51/sf]; \$29,605/unit
- 3. VRF with heat recovery with centralized ERV:
 - a. ERV ductwork through internal shaft/core: \$3,163,900 [\$43/sf]; \$29,605/unit
 - b. ERV ductwork at exterior: \$3,575,200 [\$48/sf]; \$28,151/unit
- 4. HEX refrigerant-water heat exchangers, VRF, condenser loop and water source heat pumps, with centralized ERV:
 - a. ERV ductwork through internal shaft/core: \$3,514,700 [\$47/sf]; \$27,647/unit
 - b. ERV ductwork at exterior: \$3,926,000 [\$53/sf]; \$30,913/unit






HVAC Options:

- 1. Unitary Ephoca vertical stack with ERV: \$3,076,246 [\$42/sf]; \$24,222/unit
- 2. Ephoca thru-wall with centralized ERV:
 - a. ERV ductwork through internal shaft/core: \$4,311,600 [\$58/sf]; \$33,949/unit
 - b. ERV ductwork at exterior: \$3,759,900 [\$51/sf]; \$29,605/unit
- 3. VRF with heat recovery with centralized ERV:
 - a. ERV ductwork through internal shaft/core: \$3,163,900 [\$43/sf]; \$29,605/unit
 - b. ERV ductwork at exterior: \$3,575,200 [\$48/sf]; \$28,151/unit
- 4. HEX refrigerant-water heat exchangers, VRF, condenser loop and water source heat pumps, with centralized ERV:
 - a. ERV ductwork through internal shaft/core: \$3,514,700 [\$47/sf]; \$27,647/unit
 - b. ERV ductwork at exterior: \$3,926,000 [\$53/sf]; \$30,913/unit


*Saves \$1million in relocation costs...



- 1. Unitary Ephoca vertical stack with ERV: \$3,076,246 [\$42/sf]; \$24,222/unit
- 2. Ephoca thru-wall with centralized ERV:
 - a. ERV ductwork through internal shaft/core: \$4,311,600 [\$58/sf]; \$33,949/unit
 - b. ERV ductwork at exterior: \$3,759,900 [\$51/sf]; \$29,605/unit
- 3. VRF with heat recovery with centralized ERV:
 - a. ERV ductwork through internal shaft/core: \$3,163,900 [\$43/sf]; \$29,605/unit
 - b. ERV ductwork at exterior: \$3,575,200 [\$48/sf]; \$28,151/unit
- 4. HEX refrigerant-water heat exchangers, VRF, condenser loop and water source heat pumps, with centralized ERV:
 - a. ERV ductwork through internal shaft/core: \$3,514,700 [\$47/sf]; \$27,647/unit
 - b. ERV ductwork at exterior: \$3,926,000 [\$53/sf]; \$30,913/unit



WUFI




WUFI + SOLAR

23 KW array 28,000 kWh/yr



Above: 23.9 kW array



BASELINE EUI: 165 kBTU/sf/yr

SITE EUI WITH SOLAR: 18 kBTU/sf/yr

87% BETTER THAN BASELINE

			Baseload					Baseload: With AHU				
		Rate	Usage		Spending	EUI	Usage (kWh)		Spending	EUI (kBTU/sf/y		
EXISTING SALEM FAIRWEATHER	Electricity	\$ 0.21	316,027	\$	66,468		556,224	\$	116,973			
	Gas	\$ 0.97	68,712	\$	66,791		92,307	\$	89,731			
	Solar		28,257				28,257					
	Total			\$	133,259	106		\$	206,704	16		
DEER SALEM FAIRWEATHER	Electricity	\$ 0.21					469,203		\$98,673	21.4		
	Solar	\$ 0.21					97,000		\$20,399			
	Total						372,203		\$78,274	14		
EUI COMPARISON %										879		
UTILITY COST SAVINGS PER YEAR						100		5	128,430	629		



Basis Of Design:

- **VRF** with Centralized ventilation _
- Panelized System: \$65/sf installed -
- \$10,971,000.00 Hard Cost Budget -
- \$148/sf (GFA)
- \$86,386.00 per unit -
- Saves \$1million in relocation costs -



Project Name Followeather Apartment Project # PTEH 22-7 The Resibility Study Construction Pricing - Paneleed Excluding Capital Improvements Date 01/25/2022

n. 500		-	p	1	1	9	н	1	1	ĸ
	DESCRIPTION OF WORK	Unit Price	Direct Cost	Markup	, Material Cast	G Natesial Markup	N Sub Contractor	Sub Con.	Fre-DER Costs	Total
		Estimate		10.00%		20.00%		Markup 15.07%		
	Division 1: General Requirements 01 29 74.00 Project Invoicing		\$7.500	1250	5	50	50	5		88.2
	01 37 74.00 Project Wolcog 01 31 13.00 Project Management		\$30,000	\$3,000	90 \$0	\$0	\$0 \$0	20 \$0		\$33.0
	01 31 19.00 Project Meetings		\$7.400	\$7.40	50	\$0	\$0	\$0		\$8.1
	01 32 13.00 Project Scheduling		\$14,800	\$1,480	\$0 \$0	\$0 \$0	\$0	50		\$16.2
	01 51 13.02 Temp Electricity 01 51 36.02 Temp Water Service		\$1,100	\$1.110	90 90	\$0	\$0 \$0	\$0 \$0		\$12.2
	01 51 40.02 Tool Equipment Renta		\$112,600	\$11,260	50	\$0	\$0	50		\$123.8
	01 S2 19.02 Sonitory Facilities		\$3.000	\$300	50	\$0	\$0	50		\$3.3
	01 55 26.02 Traffic Control 01 56 26.02 Temporary Fencing		\$4,400	\$440 \$7.60	\$0 \$0	\$0	\$0 \$0	\$0 \$0		\$4.8
	01 57 16.02 Temporary Pest Canitol		\$1.500	\$1.50	47 50	\$0	\$0	80		\$1.6
	01 73 00.00 Site Supervision		\$45,200	\$4,520	30	\$0	\$0	\$0		\$49.7
	01 74 14.00 Site Maintenance		\$14,800	\$1,480	\$0	\$0	\$0	\$0		\$16,2
	01 74 19.02 Waste Disposa 01 74 23.02 Find Clean		\$22,200 \$14,800	\$2,220 \$1,480	\$0 \$0	\$0 \$0	\$0 \$0	50		\$24.4 \$16.2
	01 78 13.00 Punch List		\$22,200	\$2,220	50	\$0	\$0	\$0		\$24.4
	Division 2 Stewark		50	50	50	\$0	50	50		
				**	1/		10	- P		
	Division 2 Concrete									
	03 30 00.02 Castin place Concrete Mill 03 30 00.02 Castin-place Concrete Sub		\$0 \$10.000	\$0 \$1.000	\$132,038	\$26.408	\$0	\$0 \$19,806		\$158.4
	A STATE OF A STATE OF CONTRACTOR		\$10,000	\$1,000	50	20	\$132,008	317,806		\$162.8
	Division 4 Masoury					_	_	_		_
	04 21 13.02 Mick Mosonry Repair		\$0	\$0	\$0	\$0	\$50,000	\$7,500		\$57.5
	Division 6 Wood & Plastics									
	05 43 10.01 M leork MM	\$727.00	\$0	50	\$40.000	\$8.000	\$0	\$0		\$48.0
	05 43 10.02 Milwork 5ub	\$1.560.00	\$500	\$50	50	\$0	\$290.160	\$43,524		\$334.2
_	Division 7 Thermal & Makhare Protection									
	Division 7 Thermal & Mathem Particilian 07 14 03.02 Nuid Applied Dampproofing Sub		\$1.000	\$100	50	50	\$13,600	\$2,100		\$17.0
	07 21 13.01 Insulation Mit (Included in 07 21 13.02)		\$0	\$0	\$0	\$0	\$0	\$0		4.0.0
	07 21 13.02 Mediation Sub	\$2.50	\$0	50	50	\$0	\$3.000	\$450		\$3.5
	07 27 00.01 Air Borrier MM		\$0 \$0	\$0 \$0	\$10,000	\$2,000	\$0 \$0	\$0 50		\$12,0
	07 27 00.02 Air Bather Sub (Included in 07 42 60.01) 07 27 26.01 Ruid-Applied Membrane and Vapor Barilers Sub (Includes Mill)	\$7.00	\$0 \$0	90 50	30 50	\$0	\$269.827	\$40,474		\$310.3
	07 42 63.01 Fobricated Wall Ponel Assembles	\$64.52	\$0	50	\$2.520.990		\$0	50		\$2.521.0
	07 54 23.02 TPO Roofing Membrone Sub	\$15.00	\$0	50		\$0	\$180,000	\$27,000	\$207,000	
	Division & Doors, Witclow & Interlass									
	08 14 10.01 Exterior Doors Mtt [included in 07 42 63.01)		\$0	50	50	\$0	\$0	50		
	08 14 10.02 Exterior Doors Sub (included in 07 42 63.01)		\$0	50	50	\$0	\$0	50		
	08 41 13.00 Glosing Demo	\$272.00	\$0 \$0	\$0	\$0 \$0	\$0	\$50,592 \$0	\$7,589		\$58,2
	08 50 00.01 Windows MM [included in 07 42 63.01] 08 50 00.02 Window Sub (included in 07 42 63.01)		\$0	\$0 \$0	\$0 \$0	\$0 \$0	\$0	\$0 80		
	Fire Stopping at Window Sta	\$300.00	\$0	50	50	\$0	\$55.800	\$8,370		\$54.2
	Division 9 Finishes 07 91 23.02 Interior Point Sub (Included in 07 21 00.02)									
				\$100	80	50	\$21,000	\$3,000		\$24.1
			\$1,000	\$100	\$0	\$0	\$20,000	\$3,000		\$24.1
	Division 22 Mumbing									
	22 00 00.00 Plumbing Demoiltion Included in 22 00 00.02)		\$0	50	50	\$0	\$0	50		
-	22 00 00.00 Plumbing Demoktion (included in 22 00 00.02) 22 00 00.01 Plumbing MM (included in 22 00 00.02)	\$25.00	\$0 \$0		50 50	\$0 \$0	\$0 \$0	50 50		
	22 00 00:00 Plumbing Demolition (included in 22 00 00:02) 22 00 00:01 Plumbing MH (included in 22 00 00:02) 22 00 00:02 Plumbing Sub	\$25.00	\$0	\$0 \$0	50	\$0	\$0	50		
	22 000.00 Humbing Demolskon Inclused in 22 00 00.020 22 00 00 D Humbing MH [Inclused in 22 00 00.02] 22 00 00 20 Humbing Sub- Stratism 22 MMAC	\$25.03	\$0 \$0 \$1.000	50 90 5300	50 50 50	\$0 \$0 \$0	\$0 \$0 \$1,851,600	\$0 \$0 \$277,700		\$2,1340
	22 00 00:00 Plumbing Demolition (included in 22 00 00:02) 22 00 00:01 Plumbing MH (included in 22 00 00:02) 22 00 00:02 Plumbing Sub	\$25.03	\$0 \$0	\$0 \$0	50 50	\$0 \$0 \$0	\$0 \$0	50 50		\$2,134,2
	22 000.10 Purposes permetinos Houldwein 22 000.000 20 000.11 Purposes per 100 00000 22 000.22 Purposes per 20 00000 22 000.23 Purposes per 20 00000 25 with Head Recovery (60 tons), Branch controllers. Well hung FCUs		\$0 \$0 \$1,000 \$10,000	\$0 \$0 \$300 \$1,000	50 50 50	\$0 \$0 \$0 \$0	\$0 \$0 \$1,851,600 \$0	\$0 \$0 \$277,700 \$0		\$2,134,0 \$3,575,5
	22 000.00 Humbing Demolition Inclused in 22 00 00.020 22 00 00 D Humbing MH [Inclused in 22 00 00.02] 22 00 00 20 Humbing Sub- 20 00 10 P Humbing Sub-	c	\$0 \$0 \$1.000	50 90 5300	50 50 50	\$0 \$0 \$0	\$0 \$0 \$1,851,600	80 80 8277,700 80		\$2,134,2
	22 000.20 Hursey Devision (Hudsen 22 000.20) 22 000.20 Hursey DHI Lackain 22 000.00) 22 000.20 Hursey DHI Lackain 22 000.00) 00 with read Recovery (d) trad larach contailers well hurg PCo B B BECERDON OF MORE		\$0 \$0 \$1,000 \$10,000	\$0 \$0 \$300 \$1,000	50 50 50	\$0 \$0 \$0 \$0	\$0 \$0 \$1,851,600 \$0	\$0 \$0 \$277,700 \$0	Pre-DER Costs	\$2,134,0 \$3,575,5
4. 5M	20 0000 Prensy devide 1-9 00000 20 0000 Prensy devide 1-9 00000 20 0000 Prensy devide 1-9 0000 20 00000 Prensy devide 1-9 0000 20 00000 Prensy devide 1-9 0	C Unil Price	50 50 \$1,000 \$10,000 Direct Cost	80 90 \$300 \$1,000 \$1,000 ¢ Markup	SO SO SO P Moterial Cost	50 50 50 50 6 Material Markup	SO SO SI JUST ACO SO N Sub Contractor	30 32 3277,700 30 1 560 Con. Markup	Pre-DER Costs	\$2,134,2 \$3,575,2 J Total
4. 5M	22 000.20 Hursey Devision (Hudsen 22 000.20) 22 000.20 Hursey DHI Lackain 22 000.00) 22 000.20 Hursey DHI Lackain 22 000.00) 00 with read Recovery (d) trad larach contailers well hurg PCo B B BECERDON OF MORE	C Unil Price	\$0 \$0 \$3.000 \$10.000 D	90 90 5900 \$1,000 81,000	50 50 50 50 7	50 50 50 50 6 Material Markup	\$0 \$0 \$1,831,660 \$0 H	50 50 \$277,700 50 50 560 Can	Pre-DER Costs	\$2,134,2 \$3,575,2 J Total
4. 5M	20 0000 Prensy devide 1-9 00000 20 0000 Prensy devide 1-9 00000 20 0000 Prensy devide 1-9 0000 20 00000 Prensy devide 1-9 0000 20 00000 Prensy devide 1-9 0	C Unil Price	50 50 \$1,000 \$10,000 Direct Cost	80 90 \$300 \$1,000 \$1,000 ¢ Markup	SO SO SO P Moterial Cost	50 50 50 50 6 Material Markup	SO SO SI JUST ACO SO N Sub Contractor	30 32 3277,700 30 1 560 Con. Markup	Pre-DER Costs	\$2,134,2 \$3,575,2 J Total
A. 394	20 0000 Princip Service Factories (20 0000) 20 0000 Princip Service (20 0000) 20 0000 Princip Service (20 0000) 20 0000 Princip Service (20 0000) 00000 Princip Service (20 0000) 20 0000 Princip Service (20 00000) 20 0000 Princip Service (20 0000000) 20 0000 Princip Service (20 0000000000000000000000000000000000	C Unil Price	\$0 \$0 \$1,000 \$10,000 Direct Cost \$10,000 \$10,000 \$10,000	50 50 5300 \$1.000 t \$1.000 \$1.003 \$1.003	50 50 50 50 7 Material Cost 50 50	50 50 50 6 Material Markup 50 50	\$0 \$0 \$1,831,600 \$0 N Sub Conhocter \$0 Sub Conhocter \$0	50 50 5077.000 50 50 50 50 50 50 50 50 50 50 50 50	Pre-DER Costs	\$2,134,8 \$3,575,3 J Totel \$3,576,2
	20 0000 Press of her decision 20 00000 20 0000 Press of her decision 20 00000 20 0000 Press of her decision 20 00000 20 0000 Press of her decision 20 0000 20 0000 Press of her decision 20 0000	C Unil Price	\$0 \$0 \$3.000 \$10.000 Direct Cost \$10.000	90 90 5900 \$1,000 \$1,000 \$1,000 \$1,000	50 30 50 50 7 Moterial Cost 50	50 50 50 50 6 Material Markup 50	\$0 \$0 \$1)831.600 \$0 И \$00 Centrocter \$0	50 \$00 \$277,700 50 \$90 Malkup \$20 \$0	Pre-DER Costs	\$2,134,0 \$8,575,1 J Totel \$3,575,2
×.	20 0000 Provide production Producting Producting Producting Producting Producting Produc	C Unil Price	\$0 \$0 \$10,00 \$10,000 \$10,000 \$10,000 \$10,000 \$10,000 \$0 \$0 \$0 \$0	90 90 \$500 \$1.000 t Markup \$1.000 \$0 90 90 90	50 50 50 7 80 7 80 80 80 80 80 80 80 80	50 30 50 50 6 Moteisi Matsup 30 30 50	30 30 31,831,820 30 H Sub Contractor 30 30 30 30	50 30 3277, 700 50 30 30 30 30 30 30 30 30 30 30 30 30	Fre-DER Costs	\$2,134,0 \$8,575,1 J Totel \$3,575,2
м. ВМ	21 0000 Press gloval de la des de la 20 0000 20 0000 Press gloval de la 20 0000 20 0000 Press gloval de la 20 0000 20 0000 Press gloval de la 20 000 20 0000 Press gloval de la des la des la des la des la des BECHTOS de la des la des la des la des la des la des BECHTOS de la des la des la des la des la des la des BECHTOS de la des la des la des la des la des la des BECHTOS de la des la des la des la des la des la des BECHTOS de la des la des la des la des la des la des BECHTOS de la des la des la des la des la des la des BECHTOS de la des la des la des la des la des la des BECHTOS de la des la des la des la des la des la des BECHTOS de la des la des la des la des la des la des BECHTOS de la des la des la des la des la des BECHTOS de la des la des la des la des la des BECHTOS de la des la des la des la des la des BECHTOS de la des la des la des la des la des BECHTOS des la des la des la des la des la des BECHTOS de la des la des la des la des la des BECHTOS de la des la des la des la des la des la des BECHTOS de la des la des la des la des la des la des BECHTOS des la des la des la des la des la des la des BECHTOS des la des la des la des la des la des la des BECHTOS des la des BECHTOS des la des BECHTOS des la des BECHTOS des la	C Unit Price Estimate	\$0 \$0 \$1,000 \$10,000 Direct Cost \$10,000 \$0 \$0 \$0 \$0 \$10,000 \$1,000	80 80 5500 \$1,000 E \$1,000 \$1,000 \$1,000 \$1,000	50 30 30 50 80 7 Moterial Cost 50 50 50 50 50 50 50 50 50 50 50 50 50	50 39 39 50 50 0 0 0 10 30 30 30 30 30 30 30 30 30 30 30 30 50 50 50 50 50 50 50 50 50 50 50 50 50	30 30 31,851,400 30 H Sub Centroster 50 50 50 50 50 50 50 50 50 50 50 50 50	50 50 5277,700 50 50 50 50 50 50 50 50 50 50 50 50 5	Pre-DER Costs	\$2.1343 \$3.575.3 J Botel \$3.575.7
м. ВМ	20 0000 Printing Specific Fall and the 20 0000 20 0000 Printing Specific Color 20 00000 20 00000 Printing Specific Color 20 00000 20 00000 Printing Specific Color 20 00000 20 00000000 20 0000000000000	C Unil Price	50 50 51,000 510,000 510,000 00000 510,000 50 50 50 510,000	50 50 500 \$1,0000\$1,000\$1,000\$1,000\$1,000\$1,000\$1,000\$1,000\$1,000\$1,000\$1,000\$1,000\$1,000\$1,000\$1,000\$1,000\$1,000\$1,000\$1,000\$10	500 500 500 7 Moteriol Cost 500 500 500 500 500 500 500 500 500 50	50 30 30 50 50 50 50 50 50 50 50 50 50 50 50 50	50 30 31,1,1,400 50 806 Contractor 50 50 50 50 51,000,000	50 30 \$277, 300 50 50 50 50 50 50 50 50 50 50 50 50 5	Fre-DER Costs	\$2.1343 \$3.575.3 J Botel \$3.575.7
500	20 0000 Reveals (Section P. 20 0000) 20 0000 Reveals (Section P. 20 0000) 20 0000 Reveals (Section P. 20 0000) 20 0000 Reveals (Section P. 20 0000) Beneficial Section P. 20 0000 Beneficial Section P. 20 0000 Beneficial Section P. 20 0000 20 0000 Reveals (Section Section P. 20 0000) 20 0000 Reveals (Section Section P. 20 0000) 20 0000 Reveals (Section Section Section Reveals (Section P. 20 0000) 20 0000 Reveals (Section Section Reveals (Section Reveals (Section P. 20 0000)) 20 0000 Reveals (Section	C Unit Price Estimate	\$0 \$0 \$1,000 \$10,000 Direct Cost \$10,000 \$0 \$0 \$0 \$0 \$10,000 \$1,000	80 80 5500 \$1,000 E \$1,000 \$1,000 \$1,000 \$1,000	50 30 30 50 80 7 Moterial Cost 50 50 50 50 50 50 50 50 50 50 50 50 50	50 39 39 50 50 0 0 0 10 30 30 30 30 30 30 30 30 30 30 30 30 50 50 50 50 50 50 50 50 50 50 50 50 50	30 30 31,851,400 30 H Sub Centroster 50 50 50 50 50 50 50 50 50 50 50 50 50	50 50 5277,700 50 50 50 50 50 50 50 50 50 50 50 50 5	Fre-DER Costs	\$2,134.8 \$3,575.2 J Botel \$3,575.2
A	21 0000 Press gloval de la des de la 20 0000 20 0000 Press gloval de la 20 0000 20 0000 Press gloval de la 20 0000 20 0000 Press gloval de la 20 000 20 0000 Press gloval de la des la des la des la des la des BECHTOS de la des la des la des la des la des la des BECHTOS de la des la des la des la des la des la des BECHTOS de la des la des la des la des la des la des BECHTOS de la des la des la des la des la des la des BECHTOS de la des la des la des la des la des la des BECHTOS de la des la des la des la des la des la des BECHTOS de la des la des la des la des la des la des BECHTOS de la des la des la des la des la des la des BECHTOS de la des la des la des la des la des la des BECHTOS de la des la des la des la des la des la des BECHTOS de la des la des la des la des la des BECHTOS de la des la des la des la des la des BECHTOS de la des la des la des la des la des BECHTOS des la des la des la des la des la des BECHTOS de la des la des la des la des la des BECHTOS de la des la des la des la des la des la des BECHTOS des la des la des la des la des la des la des BECHTOS des la des la des la des la des la des la des BECHTOS des la des la des la des la des la des la des BECHTOS des la des BECHTOS des la des BECHTOS des la des BECHTOS des la	C Unit Price Estimate	\$0 \$0 \$1,000 \$10,000 Direct Cost \$10,000 \$0 \$0 \$0 \$0 \$10,000 \$1,000	80 80 5500 \$1,000 E \$1,000 \$1,000 \$1,000 \$1,000	50 30 30 50 80 7 Moterial Cost 50 50 50 50 50 50 50 50 50 50 50 50 50	50 39 39 50 50 0 0 0 10 30 30 30 30 30 30 30 30 30 30 30 30 50 50 50 50 50 50 50 50 50 50 50 50 50	30 30 31,851,400 30 H Sub Centroster 50 50 50 50 50 50 50 50 50 50 50 50 50	50 50 5277,700 50 50 50 50 50 50 50 50 50 50 50 50 5	Fre-DER Costs	\$2,1343 \$3,5753 J \$0460 \$3,575,2 \$10,2 \$10,2 \$310,1
5M	21 0000 Press global procession (Parlia Section 20 0000) 20 0000 Press global procession (Parlia Section 20 0000) 20 0000 Press global procession (Parlia Section 20 0000) 20 0000 Press global procession (Parlia Section 20 000) 20 0000 Press global procession (Parlia Section	C Unit Price Estimate	50 50 51,000 510,000 Direct Cost 510,0000 510,0000 510,0000 510,0000000000	50 50 50 51,00000 51,0000 51,0000 51,0000000000	\$0 \$0 \$0 \$0 F Material Cost \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0	99 90 90 90 90 90 90 90 90 90 90 90 90 9	10 10 11.031.400 50 506 Cenhoster 506 506 50 50 50 50 50 50 50 50 50 50	50 50 50 50 50 50 50 50 50 50	Pre-DBR Costs	\$2,134,3 \$3,575,5 J \$666 \$3,575,5 \$10,2 \$31,575,5 \$10,2 \$310,2 \$310,2 \$10,2 \$310,2 \$4,0 \$4,0 \$4,0 \$4,0 \$4,0 \$4,0
5M	20 0000 Press year by the Federatory 20 00000 20 0000 Press year by the top 10 000000 20 0000 Press year by the top 10 0000000 20 0000 Press year by the top 10 0000000000000000000000000000000000	C Unit Price Estimate	90 90 920 510.000 9 00ect Cost 510.000 50 90 90 90 90 90 90 90 90 90 90 90 90 90	80 90 5000 51,000 8 Markup 50 50 50 500 500 500 500 500 500 500	\$00 \$00 \$00 \$00 \$00 \$00 \$00 \$00 \$00 \$00	50 50 50 50 50 50 6 6 6 50 50 50 50 50 50 50 50 50 50 50 50 50	100 100 11.051.400 300 300 300 300 300 300 300 300 300	50 50 5277, 7000 50 540 Cen Markup 52 50 50 50 50 50 50 50 50 50 50 50 50 50	Pre-DBR Costs	\$2,134,3 \$3,575,5 J \$666 \$3,575,5 \$10,2 \$31,575,5 \$10,2 \$31,675,5 \$10,2 \$31,675,5 \$10,2 \$31,675,5 \$10,2 \$31,675,5 \$10,154,154,155 \$10,154,154,155 \$10,154,154,155 \$10,154,154,155 \$10,154,155,155 \$10,154,155,155 \$10,155,155,155 \$10,155,155,155 \$10,155,155,155 \$10,155,155,155 \$10,155,155,155 \$10,155,155,155 \$10,155,155,155 \$10,155,155,155 \$10,155,155,155 \$10,155,155,155 \$10,155,155,155 \$10,155,155,155 \$10,155,155,155 \$10,155,155,155,155 \$10,155,155,155,155,155 \$10,155,155,155,155,155,155,155,155,155,1
5M	21 0000 Press global procession (Parlia Section 20 0000) 20 0000 Press global procession (Parlia Section 20 0000) 20 0000 Press global procession (Parlia Section 20 0000) 20 0000 Press global procession (Parlia Section 20 000) 20 0000 Press global procession (Parlia Section	C Unit Price Estimate	50 50 51,000 510,000 Direct Cost 510,0000 510,0000 510,0000 510,0000000000	50 50 50 51,00000 51,0000 51,0000 51,0000000000	\$0 \$0 \$0 \$0 F Material Cost \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0	99 90 90 90 90 90 90 90 90 90 90 90 90 9	10 10 11.031.400 50 506 Cenhoster 506 506 50 50 50 50 50 50 50 50 50 50	50 500 500 500 500 500 500 500 500 500	Pre-DBR Costs	\$2,1348 \$3,575,3 J Seted \$3,575,2 \$10,2 \$316,9 \$10,2 \$316,9 \$4,0 \$4,0
5M	21 0000 Press global procession (Parlia Section 20 0000) 20 0000 Press global procession (Parlia Section 20 0000) 20 0000 Press global procession (Parlia Section 20 0000) 20 0000 Press global procession (Parlia Section 20 000) 20 0000 Press global procession (Parlia Section	C Unit Price Estimate	50 50 51,000 510,000 Direct Cost 510,0000 510,0000 510,0000 510,0000000000	50 50 50 51,00000 51,0000 51,0000 51,0000000000	\$0 \$0 \$0 \$0 F Material Cost \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0	99 90 90 90 90 90 90 90 90 90 90 90 90 9	90 90 91 2011 400 90 90 90 90 90 90 90 90 90 90 90 90 9	50 50 1277, 500 1 50 50 50 50 50 50 50 50 50 50	Pre-DBR Costs	\$2,134,8 \$3,575,2 J J \$10,2 \$3,575,2 \$10,2 \$3,575,2 \$10,2 \$3,575,2 \$10,2 \$3,575,2 \$10,2 \$3,575,2 \$10,2 \$3,575,2
5M	21 0000 Press global procession (Parlia Section 20 0000) 20 0000 Press global procession (Parlia Section 20 0000) 20 0000 Press global procession (Parlia Section 20 0000) 20 0000 Press global procession (Parlia Section 20 000) 20 0000 Press global procession (Parlia Section	C Unit Price Estimate	50 50 51,000 510,000 Direct Cost 510,0000 510,0000 510,0000 510,0000000000	50 50 50 51,00000 51,0000 51,0000 51,0000000000	\$0 \$0 \$0 \$0 F Material Cost \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0	99 90 90 90 90 90 90 90 90 90 90 90 90 9	50 31.831.400 H 50 50 50 50 50 50 50 50 50 50	50 50 50 50 50 50 50 50 50 50 50 50 50 5	Pre-DBR Costs	\$2,134.5 \$3,575.2 J \$64ed \$3,575.2 \$10.2 \$31



Achieve Performance & Durability Through A Holistic Approach⁵⁵⁰

LESSONS LEARNED.....so far

1. Most panelized manufacturers are very new to this space of Deep Exterior Energy Retrofits, so, many are not yet prepared for scaling up.

- 2. Many panelized manufacturers are not vertically integrated between the factory and the site installation, and so we are getting a wide range of installation costs. Need to work toward more vertically integrated solutions.
- 3. Pipelines matter. Several manufacturers became interested only when we could demonstrate to them that there was a pipeline of work which was at a scale that justified their R+D and attention.

4. None of our projects have established budgets so we are designing these strategies in a vacuum. This is not sustainable. While each building is unique, with unique climates, unique labor costs, etc, we need to establish a range of baseline costs that can guide all Solution Providers, Building Owners and Manufacturers.

5. Along with a lack of baseline budget information that has all DERs make sense financially, we also have no replicable strategy to finance these projects. We need a replicable financing strategy for DERs.

6. Have not even begun to think about a Solution Provider offering a GUARANTEE on energy consumption/maintenance as was done with Energiesprong. Need to understand how this could be possible.